NEWZEN CONSULTANTS BANGALORE

NEW TECHNOLOGIES TO INNOVATE

NO.NC/QC/YPD/2020-21/SB/W3-3 Date: 24-11-2021

To,
The Executive Engineer,
Yelahanka Project Division
Bangalore.

"PMC CERTIFICATE AND INSPECTION REPORT"

Dear Sir,

Subject: Regarding Inspection Report for the below mentioned work.

Name of Work:Improvements to roads and drains at Doddabettahalli Layout, Rajeevanagara, Chikkabettahalli Surrounding area, Ananthapura surrounding area, Chitra Layout, Pulakeshinagar Layout, Jothinagar Surrounding area, Basavalingappanagara, Ananthapura Colony, Tanary road Attur Colony and Halenagara Village Colony in Ward No.03 Attur

Item No	Description of work	Unit	Qty	Remarks
1	KSRRB 300 - Excavation for road, drains and similar works KSRRB 300-1. Earthwork excavation by manual means in ordinary soil involving an average horizontal throw upto 2 meters and an average lift upto 0.5 m, excavated	Cum	175.89	Work done upto the Billed Quantity and the Quality is Satisfactory
2	KSRRB M2100-10. Providing and laying Plain cement concrete of mix 1:3:6 with OPC @ 220kgs, with crushed 40mm and down size graded granite metal coarse aggregates @0.89cum and fine aggregates @ 0.46cum, in foundation	Cum	550.03	Work done upto the Billed Quantity and the Quality is Satisfactory
3	Providing and laying plain/reinforced cement concrete for side drains using M20 nominal mix concrete with OPC at 300 kgs. With 20mm and sown size granite metal course aggregates at 0.69 cum and fine aggregates at 0.43 cum	Cum	18.04	Work done upto the Billed Quantity and the Quality is Satisfactory
4	KSRRB - M2300-14: Providing TMT steel reinforcement for R.C.C work including straightening, cutting, bending, hooking, palcing in position, lapping and / or welding wherever required, tying with binding wire and anchoring to	Tn	0.77	Work done upto the Billed Quantity and the Quality is Satisfactory
5	Providing and fixing RCC precast cover slab of 100mm thick for drain in cement concrete 1:1.5:3 using graded granite jelly 20mm and down size with steel reinforcement, including form work, lift charges, curing and concrete	Sqm	0.00	Work done upto the Billed Quantity and the Quality is Satisfactory
6	Providing and fixing RCC precast cover slab of 250mm thick made out of CC 1:2:4 and jelly 20mm and down size with steel reinforcement, including form work, lift charges, curing and concrete finished surfaces on both sides	Sqm	0.00	Work done upto the Billed Quantity and the Quality is Satisfactory
7	KSRRB M300-14. Excavation for roadwork in all types of soil by mechanical means including cutting and loading to tippers, trimming bottom and side slopes, in accordance with requirements of lines, grades and cross sections,	Cum	1231.56	Work done upto the Billed Quantity and the Quality is Satisfactory
8	KSRRB 300-58. Compaction of original ground by mechanical means including filling in depression occuring during rolling including cost of all labour, HOM complete as per specifications.	Sqm	4105.20	Work done upto the Billed Quantity and the Quality is Satisfactory
9	Construction of granular sub-base Grading-V as Sub-base and drainage layer by providing coarse graded crushed stone aggregates of granite/ trap/basalt material, mixing in a mechanical mix plant at OMC, Carriage of mixed	Cum	615.78	Work done upto the Billed Quantity and the Quality is Satisfactory

AEE

NEWZEN CONSULTANT BANGALORE, #13,10TH MAIN ROAD 2ND CROSS JNANAJYOTHI NAGARA, JNANABHARATHI, BANGALORE-560056. CELL NO: +91 8792620231, 080 23240187
EMAIL:newzen576@gmail.com

Scanned by TapScanner

NEWZEN CONSULTANTS BANGALORE

NEW TECHNOLOGIES TO INNOVATE

Item No	Description of work	Unit	Qty	Remarks
10	Constructing un-reinforced, plain cement concrete for pavements using Grade concrete M30 with OPC at 360 kg/cum and coarse aggregate 0.69cum, fine aggregate 0.46cum. over a prepared base with OPC coarse aggregate at	Cum	615.78	Work done upto the Billed Quantity and the Quality is Satisfactory

With respect to the above subject & name of the work, we have inspected the work and the Quantity and Quality of above mentioned items of the work was found to be completed satisfactorily for the 3rd and Final bill

Thanking you,

With Regards,

For Newzen Consultants Bangalore

NEWZEN CONSULTANT Bangalore

NEWZEN CONSULTANT BANGALORE, #13,10TH MAIN ROAD 2ND CROSS JNANAJYOTHI NAGARA, JNANABHARATHI, BANGALORE-560056. CELL NO: +91 8792620231, 080 23240187
EMAIL:newzen576@gmail.com

Scanned by TapScanner

NEWZEN CONSULTANTS BANGALORE

NEW TECHNOLOGIES TO INNOVATE

NO.NC/QC/YPD/2020-21/SB/W3-3

Date: 24-11-2021

To,
The Executive Engineer,
Yelahanka Project Division
Bangalore.

"FREQUENCY AND QUALITY REPORT"

Dear Sir,

Subject: Regarding Quality Report for the below mentioned work.

Improvements to roads and drains at Doddabettahalli Layout, Rajeevanagara, Chikkabettahalli Surrounding area, Ananthapura surrounding area, Chitra Layout, Pulakeshinagar Layout, Jothinagar Surrounding area, Basavalingappanagara, Ananthapura Colony, Tanary road Attur Colony and Halenagara Village Colony in Ward No.03 Attur

Item No	Description of work	Unit	Qty	No of Samples Tested	Standards
1	KSRRB M2100-10. Providing and laying Plain cement concrete of mix 1:3:6 with OPC @	Cum	550.03	7	Per 100 cum
2	Construction of granular sub-base Grading-V as Sub-base and drainage layer by providing coarse graded crushed stone aggregates of	Cum	615.78	2	Per 400 cum
3	Constructing un-reinforced, plain cement concrete for pavements using Grade concrete M30 with OPC at 360 kg/cum and	Cum	615.78	14	Per 100 cum

With respect to the above subject & name of the work, we have inspected the work and the Quantity and Quality of above mentioned items of the work was found to be completed satisfactorily for the 3rd and Final bill

Thanking you,

With Regards,

For Newzen Consultants Bangalore

NEWZEN CONSULTANT BANGALORE, #13,10TH MAIN ROAD 2ND CROSS JNANAJYOTHI NAGARA, JNANABHARATHI, BANGALORE-560056. CELL NO: +91 8792620231, 080 23240187
EMAIL:newzen576@gmail.com

Scanned by TapScanner